

DESGLOSADO 1 DEL PROYECTO DE PASEO MARÍTIMO DE MOJÁCAR, 2ª FASE

PLAN DE OBRAS

ACTIVIDAD	DURACION	MES														IMPORTE P.E.M. €	IMPORTE P.B.L. €
		1	2	3	4	5	6	7	8	9	10	11	12	13	14		
PASEO																1.096.694,09	1.618.939,82
MOVIMIENTO DE TIERRAS																52.828,32	77.985,17
MUROS																292.560,42	431.877,69
RED DE DRENAJE																17.957,06	26.508,21
RED DE ABASTECIMIENTO Y DUCHAS																53.844,98	79.485,96
PAVIMENTACION																299.209,86	441.693,60
MOBILIARIO URBANO																36.663,86	54.123,19
RED DE BAJA TENSION																3.734,00	5.512,13
ALUMBRADO PÚBLICO																139.788,72	206.356,11
JARDINERÍA																102.010,63	150.588,09
RIEGO																27.990,07	41.318,94
JUEGOS INFANTILES																30.634,64	45.222,86
REPOSICIÓN DE SERVICIOS Y VARIOS																39.471,53	58.267,87
SEGURIDAD Y SALUD																21.043,12	31.063,85
GESTIÓN DE RESIDUOS																7.971,20	11.767,09
PRESUPUESTO DE EJECUCIÓN POR CONTRATA	PARCIAL	12.807,50	60.477,41	60.477,41	109.095,80	99.347,66	99.347,66	149.800,12	143.173,06	178.019,22	159.787,69	184.624,20	141.436,43	131.688,29	131.688,29	1.125.708,41	1.661.770,75
	ORIGEN	12.807,50	73.284,91	133.762,32	242.858,12	342.205,78	441.553,44	591.353,56	734.526,62	912.545,84	1.072.333,53	1.256.957,73	1.398.394,16	1.530.082,45	1.661.770,75		

Almería, Noviembre de 2.013

El Ingeniero de Caminos, C. y P.
Director del trabajo

Examinado y conforme.
El Ingeniero Jefe de Costas

Fdo.: Enrique López Ramírez

Fdo.: Miguel Ángel Castillo Mesa